

DAS install/upgrade status per building

- Hubbard (new DAS - done)
- Wiebe (DAS upgrade - ETA May 2022)
- Pavilion, & SPC (DAS upgrade – ETA May 2022)
- Indian Hills East & Indian Hills West (new DAS – ETA July 2022)

In building carrier signal source per location

- Hubbard
 - AT&T – active and running on new DAS – DONE
 - Verizon – active and running on new DAS – DONE
 - US Cellular – waiting on signal source and hardware – ETA December 2022
 - T-Mobile – waiting on signal source, backhaul, hardware – ETA July 2022
- Wiebe
 - AT&T – active and running on new DAS – DONE
 - Verizon – active and running on new DAS – DONE
 - US Cellular – waiting on signal source and hardware – ETA December 2022
 - T-Mobile – waiting on hardware – ETA July 2022
- Pavilion & SPC
 - AT&T – ETA May 2022
 - Verizon – ETA May 2022
 - US Cellular – waiting on signal source and hardware – ETA December 2022
 - T-Mobile – waiting on hardware – ETA July 2022
- Indian Hills East & Indian Hills West
 - AT&T – ETA July 2022
 - Verizon – ETA July 2022
 - US Cellular – ETA December 2022
 - T-Mobile – ETA July 2022